



Cert No **48874**

Account No **10960**

Date **29/06/2026**



Site Details: Bassingbourn-cum-Kneesworth Parish Council
Pavilion Willmot Recreation Ground
South End
Bassingbourn
Herts
SG8 5NH

Certificate of Inspection

Fire Alarm Service BS5839 pt6 - current

Tel No: **Email:**

I/we being the competent person(s) responsible (as indicated by my/our signatures below) for the servicing of the fire detection and fire alarm system, particulars of which are set out below, CERTIFY that the said work for which I/we have been responsible complies to the best of my/our knowledge and belief with the recommendations of BS 5839-6: periodic inspection and test/inspection and test over a 12 month period, except for the variations, if any, stated in this certificate.

Qty Part

Fire Alarm	-	-
Have you shown your ID?		Yes
What grade of fire alarm is it?		D1
What category is it?		L4/L5
What make of system?		AICO
Are all the detectors mains supply with battery back up?		Yes
How many smoke detectors?		2
How many heat detectors?		1
How many CO detectors?		0
Did any detector fail to operate?		No
Are there detectors in all common areas?		Yes
Are all the detectors interlinked?		Yes
Has the logbook entries been completed?		Yes
Are there fire alarm sounders in all bedrooms?		N/A
Are all detectors in date?		Yes
RAG Rating		Amber

Fire Alarm report BS5839 pt6

Work completed


29/06/2026 10:32:06 - Created by Andy Gray
Part 6 service

Confirmed by Maisy Person

Materials Used/Required:

Engineer

Customer



The extent of liability of the signatory is limited to the system described above.

Note: Andy Gray 29/06/2026 13:57:57 maisy 29/06/2026 13:58:07
The recommended period between successive inspection and service visits must not exceed six months for the fire alarm unless local authority approval allows 12 monthly intervals.
If a risk assessment dictates more frequent service visits arrangements should be made.
If these recommendations are not implemented, it should be considered that the system is no longer compliant with this part of the BS 5839 standard.